7884832/2023/PROG-II-PRR01

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY Phase X – Vizianagaram District –Package No. AP20XA09 - Road from Deruwada road @ 7/0 Km to Jarna in G.L.Puram (M) – 2nd Re-Revised Administrative Sanction for an amount of Rs.683.77 Lakhs – Accorded - Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.III) DEPARTMENT

G.O.Rt.No.541 Dated: 12.09.2023

Read the following:-

1. GO.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.
2. G.O.Rt.No.696, PR&RD (Progs.II) Dept., dt:11.07.2016.
3. G.O.Rt.No.665,PR&RD (Progs.II) Dept., dt:26.10.2019
4. From the ENC., PR., Lr.No.AEE9/DEE3/Package No.AP 20XA09/ VZM/ 2013, Dated.15.09.2022.
5. Govt., Memo. No. 1895884/Progs.II/2022, dt. 02.12.2022)
6. From the ENC, PR, A.P., Vijayawada letter No. AEE9/DEE3/Package No AP 20Xa09/vzm/2013, Dt. 30.12.2022
7. Memo.No:1895884/Progs.III/331/2022, dated:17.07.2023
8. From ENC, PR, Vijayawada, Lr.No.AEE9/DEE3/Package No. AP20XA09/ VZM/ 2013, Dated.18.07.2023.

&&&

O R D E R:

In the G.Os. 1st & 2nd read above, orders were issued according administrative sanction for an amount of Rs.406.00 lakhs and Revised administrative sanction for an amount of Rs.560.00 lakhs and in the reference 3rd read above, orders were issued according Re-Revised Administrative Sanction for an amount of Rs.655.00 lakhs in respect of the work "Road from Deruwada road @ 7/0 Km to Jarna in G.L.Puram (M)" in Vizianagaram District under PMGSY Phase X.

2. In the reference 4th, 6th and 8th read above, the ENC, PR., has submitted that the work "AP20XA09–Road from Deruvada @ 7/0 Km to Jarna in G.L.Puram Mandal of Vizianagaram District, with an amount of Rs.406.00/655.00 Lakhs" was administratively sanctioned vide G.O.Ms.No.362, Dt.09.11.2012 under PMGSY–PhaseX– (2012-13) for an amount of Rs.406.00 lakhs (MoRD share:Rs.401.29 Lakhs; State Share Rs.4.71 Lakhs). The estimate was technically sanctioned for Rs.406.00 Lakhs. The work was entrusted to M/s R.P.Reddy & Co, Nellore at (-) 0.99 % less than estimated contract value (ECV) of rates priced with 2012-13 SoR with time fixed for completion as 18 months (16.10.2014). The main reason for increase in cost is due to seignorage charges only. The bifurcation of MoRD share and State share as per funding pattern after scrutiny is as follow:

Sanction	GoI Share Rs. in Lakhs	State share Rs. in lakhs	Total Rs. in Lakhs
As per OAS	401.29	4.71	406.00
As per RAS	240.77	414.23	655.00
As per RRAS now proposed	240.77	479.99	720.76

3. ENC, PR, Vijayawada has requested to accord Re-revised administrative sanction (RRAS) for Rs.683.77 lakhs RAS 1of Rs.655.00 Lakhs in respect of the work "Road from Deruwada road @ 7/0 Km to Jarna in G.L.Puram (M)" in Vizianagaram District under PMGSY Phase X and permission to make the payment from PMGSY SNA funds.

P.T.O...

7884832/2023/PROG-II-PRR01

4. Government, after careful examination of the proposal, hereby accord 2nd Re-revised administrative sanction for an amount of for an amount of Rs.6,83,77,000/- (Rupees Six Crores , eighty three lakhs and seventy seven thousand only) as against the Re-Revised Administrative Sanction of Rs.6,55,00,000/- (Rupees Six Crores and Fifty Five lakhs only) to complete the work, subject to department conforming to the provisions of Department Codes, APSS & relevant Government instructions and also to meet the expenditure from the SNA account as per PMGSY guidelines in respect of the work Package No. AP20XA09–Road from Deruvada @ 7/0 Km to Jarna in G.L.Puram Mandal of Vizianagaram District under PMGSY Phase X".

5. The Engineer-in-Chief, Panchayat Raj, Andhra Pradesh, Vijayawada shall take further necessary action in the matter accordingly.

6. This Order issued with the concurrence of Finance (FMU-Works) Department vide their U.O.No.1909072/ FIN01-FMU0PC(PRRD)/138/2022-FMU-WORKS , dated 04.09.2023.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj,
Andhra Pradesh, Vijayawada
Copy to:
The Superintending Engineer, Panchayat Raj,
Vizianagaram District.
The District Treasury Officer, Vizianagaram District.
The Accountant General, A.P. Vijayawada.
The OSD to Deputy C.M. (PR&RD)
The Finance (FMU- PR&RD) Department
The P.s. to Special Chief Secretary to Govt., (PR&RD)
Sc/Sf.

//FORWARDED:BY ORDER//

B. Pushpavani
SECTION OFFICER